

# ERTMS National Implementation (NIP) Plan of Switzerland, Summary

## Created by:

FOT, H.P. Hänni /  
SBB I, M. Zurflüh

Berne, 20 September 2017

## Committee:

Taskforce for the RFC Rhine–Alpine,  
ERTMS

Status: [X] Presentation

# Content

## 1. Introduction

## 2. Status of ETCS implementation on the Swiss network

- 1) End of 2017
- 2) End of 2018

## 3. Status Border sections

## 4. Further development of ERTMS

# 1. Introduction

- The Swiss implementation plan has been defined by FOT with the following decisions:
  - a) January 2000, general migration strategy towards ETCS
  - b) August 2011 the migration strategy for ETCS L2
  - c) May 2012 the issue of the directive for L1 LS implementation
- Regarding the applied baselines the following is valid:
  - a) Lines with ETCS Level 2 are all based on Baseline 2.3.0d
  - b) Lines with ETCS Level 1 Limited Supervision (L1 LS) are all based on Baseline 3.4.0
  - c) For vehicles with ETCS only the Baseline 3.4.0 or superior grade is required
- The first baseline 3.4.0 OBU's have been successfully tested regarding ETCS L1 LS<sub>CH</sub>
- The ICE 4 and the EC 250 (Giruno) are already authorised to run test's in the Swiss network with ETCS L1 LS<sub>CH</sub>


## ERTMS National Implementation Plan of Switzerland

# 2. Status of ETCS implementation on Swiss network

- Up to now, approximately 13'700 Balise groups (of around 15' 500) are installed and in service with ETCS L1 LS / packet 44 (EuroSIGNUM/EuroZUB).
- In April 2017 the Level 2 line Lausanne – Villeneuve has been placed in service (on time).
- By December 2017 (except of the L2 lines and very few exceptions on the conventional network), ETCS L1 LS<sub>CH</sub> / packet 44 (EuroSIGNUM/EuroZUB) will be in service on the entire Swiss network.  
→ from beginning 2018, new vehicles do not need anymore the class B system SIGNUM and ZUB.
- **18<sup>th</sup> of September 2017, FOT authorised the track side placing into service of ETCS L1 LS<sub>CH</sub> for SBB.**


# ERTMS National Implementation Plan of Switzerland

## 2.1 Status implementation end of 2017



## ERTMS National Implementation Plan of Switzerland

# 2.2 Status implementation end of 2018



## ERTMS National Implementation Plan of Switzerland

# 3. Status of ETCS implementation at border sections

### Area of Basel

- DB Netz has installed approximately 40% (of 420 installations) by now.
- It is still a risk to be ready with the installation by end of 2017.
- Also the authorisation of ETCS L1 LS<sub>DE</sub> by EBA seems to be uncertain.
- For the first baseline 3.4.0 trains (ICE 1 and ICE 3) operated to Basel, the transition between STM PZB and ETCS L1 LS<sub>CH</sub> is already successfully tested and will be ready in December 2017.

### Iselle – Domodossola

- The project is on schedule. It seems to be possible to place in service ETCS L1 LS<sub>CH\_IT</sub> together with packet 44 (EuroSIGNUM/EuroZUB) in December 2017.

### Ranzo – Luino

- The project is delayed to April 2018.
- Main reason for the delay is due to the tunnel construction work for 4m profile.

## 4. Further development for ERTMS

- FOT is requiring a general roll out of ETCS L2 from 2025 upward. This with regard of the replacement of old relay interlocking (end of life).
- Until 2025 few dedicated sections will be equipped with ETCS L2 (with state of the art interlocking technology and GSM-R). This sections are all prolongations of connections where L2 is already in service (corridor lines).
- SBB is studying the possibilities for a new generation of interlocking (combined with RBC) and new possibilities for the localisation of trains.
- The study (technical feasibility and feasibility in financial matters) is expected by end of 2019.
- Dependent on the result of the study, FOT will decide about the future rollout of ETCS L2 (L3).

### **Important note:**

The future rollout of ETCS L2 (2025 upward) is also linked with the rollout of the new telecommunication solution (not anymore GSM-R).